



भारत सरकार
कार्यालय, कार्यपालक अभियंता
बिलासपुर मण्डल, के.लो.नि.वि.,
सी.आर.पी.एफ. कैम्पस, भरनी, कोटा रोड,
बिलासपुर (छ.ग.) पिन:-495112

दूरभाष :- 07753-252551

GOVT. OF INDIA
O/O THE EXECUTIVE ENGINEER
BILASPUR DIVISION, C.P.W.D.,
C.R.P.F. CAMPUS, BHARNI, KOTA
ROAD, BILASPUR (C.G.)
PIN - 495112



ई-मेल :- eebcd-cpwd.cg@gov.in

पत्र क्रमांक 17(16)/बि.मं./2020/124-हि

बिलासपुर, दिनांक 17 03.2020

प्रति,

✓ प्राचार्य
केन्द्रीय विद्यालय, कोरबा
जिला-कोरबा (छ.ग.)
पिन- 495677

विषय:- केन्द्रीय विद्यालय, कोरबा में चल रहे कार्यों के फरवरी माह (02/2020) का कार्य प्रगति रिपोर्ट।

महोदया,

केन्द्रीय विद्यालय, कोरबा में चल रहे कार्यों के फरवरी माह (02/2020) का कार्य प्रगति रिपोर्ट आवश्यक कार्यवाही हेतु संलग्न है।

संलग्न:- उपरोक्तानुसार।

कार्यपालक अभियंता
बिलासपुर मंडल
के.लो.नि.वि., बिलासपुर (छ.ग.)

प्रतिलिपि:-

1. अधीक्षण अभियंता, केन्द्रीय लोक निर्माण विभाग, बिलासपुर को सूचनार्थ प्रेषित।
2. कार्यपालक अभियंता, केन्द्रीय विद्यालय संगठन (मु.), 18 संस्थागत क्षेत्र, शहीदजीत सिंह मार्ग, नई दिल्ली 110016।

कार्यपालक अभियंता


Physical & Financial Progress of Works for the Month Ending 02/2020

1	Name of Kendriya Vidyalaya	:-	C/o K.V. at Korba.
2	Details of work	:-	C/o KV at Korba (C.G.) SH: SH:C/o School building 4 nos T-II,4 nos T-III, 1 No T-V, staff qtrs, boundary wall, development work, water supply and sanitary etc at KV Korba.
3	Amount of Admn. Approval & Expenditure sanction (KVS ref. No. & Date)	:-	F-110112/36/2013-KVS/HQ/Works dated 01.09.2016 for 1586.32 lakh
4	Contract amount & Date of acceptances	:-	Rs. 1586.32 lakh 01.09.2016
5	Percentage of lowest tender accepted	:-	15.27 % below
6	If Contract not concluded, likely date of conclusion of contract	:-	
7	IF work has commenced , date of commencement	:-	24.11.2016
8	Stipulation date of completion (SDC)	:-	23.11.2017
9	Physical progress of work	:-	99.70%
9.1	Building work (Tick appropriate stage of work alongwith physical progress of work done in% and given remark if any)		-
	(i) Foundation work in progress	:-	100%
	(ii) Superstructure under progress.	:-	100%
	(iii) Roofing work under progress.	:-	100%
	(iv) Fittings and finishing work in progress.	:-	99%
9.2	Internal services		-
	(i) Under progress.	:-	100% completed
	(ii) Completed but testing not done.	:-	80%
	(iii) Completed and tested.	:-	80%
9.3	External Services		-
	(i) Under progress.	:-	97% completed
	(ii) Completed but testing not done.		80%
	(iii) Completed and tested.	:-	80%
9.4	Any other item of work not covered above	:-	-
9.5	Overall physical progress (%)	:-	99.70%
10	Fund flow status		
10.1	Total amount released by KVS	:-	1470.00 lakh
10.2	Amount actually deposited by the Vidyalaya	:-	1470.00 lakh
10.3	Expenditure incurred (In Rs.)	:-	1300.00 lakh
10.4	Unpaid liability in hand (In Rs.)	:-	100.00 lakh

10.5	Total financial liability at present :- (10.3 + 10.4) (In Rs.)	1400.00 lakh
11	Anticipated expenditure for the next quarter based on present pace of work (In Rs.)	100.00 lakh
12	Target date of completion of work :- (TDC)	25.03.2020
13	Completion and handing over :-	25.03.2020
13.1	Date of Completion :-	In the verge of completion
13.2	Date of handing over / taking over :-	25.03.2020
14	If the work has not started so far or stopped reasons thereof.	N/A
15	Remark :-	The work of School building, cycle stand and basket ball court, Car parking, Badminton court, Boundary wall, UG Tank, Internal Road, Street Light work completed. Type II, Type III and Type V quarter completed only some rectification & General Cleanliness work is going on Transformer installed at site and energized by the state electricity department & meter also installed. Canteen building and Kiosk work is in progress.

Place : Bilaspur.

Date :


कार्यपालक अभियंता
बिलासपुर मण्डल
क्रोनीवि, बिलासपुर

It is certified that the amount shown against Sr.No. 10.2 above has been transferred to head " Land and Building " by reducing the balance under "Deposit with the construction agency".

(Principal)
Signature with date